



IEA
SOLAR R&D

INTERNATIONAL ENERGY AGENCY

**SOLAR HEATING AND
COOLING PROGRAMME**

Task III

Performance Testing of Solar Collectors

**INSPECTION PROCEDURE
FOR
SOLAR DOMESTIC HOT WATER
HEATING SYSTEMS**

April 1990



IEA
SOLAR R&D

INTERNATIONAL ENERGY AGENCY

**SOLAR HEATING AND
COOLING PROGRAMME**

Task III

**INSPECTION PROCEDURE FOR
SOLAR DOMESTIC HOT WATER
HEATING SYSTEMS**

CHECK-LIST

Project / System : _____

Location : _____ Country : _____

Collector area : _____ m² / Storage volume : _____ l / Number of storage tanks : _____

System descriptors :

- a) Solar only..... Solar pre-heat..... Solar plus supplementary
- b) Direct..... Indirect
- c) Open..... Vented Closed
- d) Filled..... Drain-back Drain-down
- e) Thermosyphon..... Forced
- f) Circulating..... Series-connected
- g) Remote storage Close-coupled collector storage.... Integral collector-storage

Completed by : _____ Date : _____

Address : _____

CHECK-LIST

Group A : Assembly and installation

Position	Check	O K ?		Comments* / Action taken
A.1	Position of collector(s) and storage tank, geometry of connecting pipework	Yes	No	
A.2	Connection of collector(s)	Yes	No	
A.3	Collector temperature sensor	Yes	No	
A.4	Air ventilation valve(s)	Yes	No	
A.5	Temperature / pressure-release valve(s)	Yes	No	
A.6	Check valve(s)	Yes	No	
A.7	Solenoid / gate valve(s)	Yes	No	
A.8	Drain valve	Yes	No	
A.9	Mixing / distribution valve(s)	Yes	No	
A.10	Filter(s), screen(s)	Yes	No	
A.11	Pump(s) Direction of rotation	Yes	No	
A.12	Expansion vessel	Yes	No	
A.13	Thermal insulation of the piping	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group A : Assembly and installation

Position	Check	O K ?		Comments* / Action taken
A.14	Pipe temperature sensor(s)	Yes	No	
A.15	Storage tank :			
	- piping connections	Yes	No	
	- thermal insulation	Yes	No	
A.16	Storage-tank temperature sensor(s)	Yes	No	
A.17	External heat exchanger	Yes	No	
A.18	Auxiliary electric heater	Yes	No	
A.19	Thermostat for auxiliary electric heater	Yes	No	
A.20	Clock for auxiliary electric heater	Yes	No	
A.21	Controllers and control sensors	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST**Group B : Component integrity and operating conditions**

Position	Check	Results	Comments* / Action taken				
B.1	Collector(s)						
				Absorber plate :	leaky?	No	Yes
					corroded?	No	Yes
					deformed?	No	Yes
					degraded coating?	No	Yes
					deposits on coating?	No	Yes
				Glazing :	broken?	No	Yes
					dirty?	No	Yes
					dusty?	No	Yes
					condensation / deposits?	No	Yes
					sagging?	No	Yes
					opaque?	No	Yes
				Seals :	tight?	Yes	No
					deteriorated?	No	Yes
				Frame :	corroded?	No	Yes
					blistering paint?	No	Yes
					rain leakage?	No	Yes
					Brackets, fasteners, etc.: loose screws?	No	Yes
	corrosion?	No	Yes				
B.2	Ventilation holes :	blocked?	No	Yes			
B.3	Collector array						
	Collector joints :	leaky?	No	Yes			

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group B : Component integrity and operating conditions

Position	Check	Results		Comments* / Action taken
B.4	Collector array (cont'd)			
	Connecting tubes : leaky?	No	Yes	
	wet insulation?	No	Yes	
	damaged insulation?	No	Yes	
B.5	Air ventilation valve(s) : leaky?	No	Yes	
	function OK?	Yes	No	
B.6	Pressure-release valve(s) : leaky?	No	Yes	
	function OK?	Yes	No	
B.7	Flow balance between subarrays: OK?	Yes	No	
	Outlet temperature:			
	sub-array 1: _____ °C			
	sub-array 2: _____ °C			
	sub-array 3: _____ °C			
B.8	Heat transport system			
	Joints : leaky?	No	Yes	
B.9	Pipework : leaky?	No	Yes	
	wet insulation?	No	Yes	
	damaged insulation?	No	Yes	
B.10	Solenoid / gate valve(s) : leaky?	No	Yes	
	function OK?	Yes	No	
B.11	Drain valve(s) : leaky?	No	Yes	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group B : Component integrity and operating conditions

Position	Check	Results		Comments* / Action taken
	Heat transport system (cont'd)			
B.12	Pump(s) : leaky?	No	Yes	
B.13	Mixing / distribution valve(s) : leaky?	No	Yes	
B.14	Liquid pressure gauge : leaky?	No	Yes	
	function OK?	Yes	No	
B.15	System pressure measured value : _____ OK?	Yes	No	
	nominal value : _____			
B.16	Expansion vessel : leaky?	No	Yes	
	damaged membrane?	No	Yes	
B.17	Air/water expansion tank: levels OK?	Yes	No	
B.18	Flow rate measured value : _____ l/min OK?	Yes	No	
	nominal value : _____ l/min			
B.19	Storage tank : any leakage?	No	Yes	
	wet insulation?	No	Yes	
B.20	Electric heater Thermostat set point : _____ °C OK?	Yes	No	
B.21	Heating element : OK?	Yes	No	
B.22	Clock set points : OK?	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group C : Controllers and control sensors

WARNING

It is important to ensure that the control-system checks do not override the protection against freezing or overheating.

◆ *Freezing may occur in the collectors if the pump is operated when the ambient air temperature is below about +4 °C (or even a higher value, e.g. +7 °C, in a dry climate).*

◆ *If the system is not able to withstand stagnation conditions at high irradiance levels, then the collector must be covered by an opaque material whenever the flow of heat transfer fluid through the collectors is interrupted.*

◆ *Even if the system is designed to withstand stagnation at high irradiance levels, dangerous overpressures and thermal stresses may occur when the pump is re-started under these conditions.*

Position	Check / Measured values	O K ?		Comments* / Action taken
	<p>Preliminary steps</p> <ul style="list-style-type: none"> ◆ set main power OFF ◆ label sensor cables ◆ replace temperature sensors by appropriate simulators 			
C.1	<p>Control unit: Signal lamps test</p>	Yes	No	
	<p>Control strategy <i>Mid-temperature range $T_L = 50\text{ °C}$</i></p>			
C.2	<p>Differential ON temperature $\Delta T_{ON} =$ _____ °C nominal value : _____ °C</p>	Yes	No	
C.3	<p>Differential OFF temperature $\Delta T_{OFF} =$ _____ °C nominal value : _____ °C</p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group C : Controllers and control sensors

Position	Check / Measured values	O K ?		Comments* / Action taken
C.4	<p>Control strategy (cont'd) <i>Low-temperature range $T_L = 10\text{ }^\circ\text{C}$</i> Differential ON temperature $\Delta T_{ON} =$ _____ $^\circ\text{C}$ nominal value : _____ $^\circ\text{C}$</p>	Yes	No	
C.5	<p>Differential OFF temperature $\Delta T_{OFF} =$ _____ $^\circ\text{C}$ nominal value : _____ $^\circ\text{C}$</p>	Yes	No	
C.6	<p><i>High-temperature range $T_L = 90\text{ }^\circ\text{C}$</i> Differential ON temperature $\Delta T_{ON} =$ _____ $^\circ\text{C}$ nominal value : _____ $^\circ\text{C}$</p>	Yes	No	
C.7	<p>Differential OFF temperature $\Delta T_{OFF} =$ _____ $^\circ\text{C}$ nominal value : _____ $^\circ\text{C}$</p>	Yes	No	
C.8	<p>Protection functions of the control unit Freeze-protection temperature (temperature decreasing transition) $T_{FP} =$ _____ $^\circ\text{C}$ nominal value : _____ $^\circ\text{C}$</p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group C : Controllers and control sensors

Position	Check / Measured values	O K ?		Comments* / Action taken
C.9	<p>Protection functions of the control unit (cont'd) Overheat-protection temperature (temperature increasing transition) T_{OP} = _____ °C nominal value : _____ °C</p>	Yes	No	
C.10	<p>Sensors Collector temperature sensor : - sensor output : _____ °C - downstream fluid temperature : _____ °C</p>	Yes	No	
C.11	<p>Storage temperature sensor : - sensor output : _____ °C - storage temperature: _____ °C</p>	Yes	No	
C.12	<p>Freeze-protection sensor : - sensor output : _____ °C - downstream fluid temperature : _____ °C</p>	Yes	No	
C.13	<p>Overheat-protection sensor : - sensor output : _____ °C - measured reference temperature : _____ °C</p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group D : Freeze protection

Any freeze protection provided? Yes No
If yes : ---> D.1 / If no : ---> E.1

Position	Check / Measured values	O K ?		Comments* / Action taken
	<p>NOTE <i>Also perform checks C.8 and C.12 if freeze-protection and control functions are combined.</i></p> <p>Antifreeze fluid</p> <p>D.1 Glycol concentration : _____ % nominal value : _____ %</p> <p>Drain-back</p> <p>D.2 Pipe slope of horizontal tubes : _____ mm / m nominal value : _____ mm / m</p> <p>D.3 Filling (observed from pressure gauge)</p> <p>D.4 Drain-back (observed from pressure gauge)</p> <p>D.5 Liquid level in drain-back tank</p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group D : Freeze protection

Position	Check / Measured values	O K ?		Comments* / Action taken
	Drain-down			
D.6	Vacuum relief valve : opens? and closes?	Yes Yes	No No	
D.7	Solenoid drain valve opens at _____ °C nominal value : _____ °C	Yes	No	
D.8	Non-electrically operated freeze-protection valve opens at _____ °C nominal value : _____ °C Sensing part properly placed?	Yes Yes	No No	
D.9	Pipe slope of horizontal tubes : _____ mm / m nominal value : _____ mm / m	Yes	No	
D.10	Drain-down valve opened manually : drain rate : _____ l / min nominal value : _____ l / min	Yes	No	
D.11	Fail-safe condition	Yes	No	
	Any other freeze protection? <i>If yes, indicate its working principle and check it according to the manufacturer's recommendations</i>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group E : Overheat protection (solar and auxiliary)

Any overheat protection provided? Yes No
If yes : ---> E.1 / If no :---> End

Position	Check / Measured values	O K ?		Comments* / Action taken
	<p>NOTE <i>Also perform checks C.9 and C.13 if overheat-protection and control functions are combined.</i></p>			
E.1	<p>Antifreeze fluid Boiling point : _____ °C at the pressure of _____</p>	Yes	No	
E.2	<p>Draw-off Function of solenoid valve</p>	Yes	No	
E.3	<p>Reverse heat flow Check C.9 (switching on the overheat protection)</p>	Yes	No	
E.3	<p>Switching off the overheat protection : switching temperature : _____ °C nominal value : _____ °C</p>	Yes	No	
E.4	<p>Drain-back System drainage (function test)</p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No

CHECK-LIST

Group E : Overheat protection (solar and auxiliary)

Position	Check / Measured values	O K ?		Comments* / Action taken
E.5	<p>Drain-down System drainage (function test)</p>	Yes	No	
E.6	<p>Auxiliary electric heater Function of thermostat at _____ °C</p>	Yes	No	
	<p>Any other overheat protection? <i>If yes, indicate its working principle and check it according to the manufacturer's recommendations</i></p>	Yes	No	

*Additional comments on the back of this sheet? Yes / No